

**2007 - 2012 Building Program
February 2010**

Project No.	Open Year	School Project Name	Type	Status	# of CR	Old Capacity	New Capacity	Comments
1	07	Patrick ES	New	Complete	53	0	1102	See 2002 Building Program Report
2	07	Lovin ES	New	Complete	53	0	1102	See 2002 Building Program Report
3	08	Knight ES	Addn.	Complete	17	520	873	
4	08	Grayson Cluster ES #1	New	Complete	64	0	1331	(aka Trip ES) See Note 1
5	08	Mill Creek Cluster ES #1	New	Complete	64	0	1331	(aka Puckett's Mill ES) See Note 1
6	08	Lanier ES	New	Complete	53	0	1102	(aka White Oak ES) See Note 1
7	08	Upper North Cluster MS (Lanier)	New	Complete	72	0	1800	(aka Lanier MS Replacement) See 2002 Building Program Report
8	08	South Cluster ES #1	New	Complete	64	0	1331	(aka Rosebud ES) See Note 1
9	08	Crews MS	Addn.	Complete	10	1150	1400	
10	09	North Cluster MS	New	Complete	80	0	2000	(aka North Gwinnett MS) See Note 1
11	09	Grayson/Dacula Cluster HS	New	Complete	120	0	3000	(aka Archer HS) See Note 1
12	09	Mill Creek/Collins Hill/Dacula Cluster HS	New	Complete	100	0	2500	(aka Mountain View HS) See Note 1
13	09	Mill Creek/Collins Hill/Dacula Cluster MS #1	New	Complete	72	0	1800	(aka Twin Rivers MS) See Note 1
14	09	Grayson Cluster MS #1	New	Complete	50	0	1250	(aka Bay Creek MS) See Note 1
15	09	Grayson Cluster MS #2	New	Complete	50	0	1250	(aka Couch MS) See Note 1
16	09	Mill Creek/Collins Hill/Dacula Cluster ES #2	New	Complete	64	0	1331	(aka Woodward Mill ES) See Note 1
17	09	Mill Creek/Collins Hill/Dacula Cluster ES #1	New	Complete	64	0	1331	(aka Dyer ES Replacement) See Note 1
18	09	Grayson Cluster ES #2	New	Complete	64	0	1331	(aka Starling ES) See Note 1
19	08	Benefield ES Replacement	New	Complete	53	0	1102	See Note 2
20	10	Upper North Cluster HS (Lanier)	New	Under Construction	80	0	2000	(aka Lanier HS) See Note 1
21	10	Central Cluster ES	New	Under Construction	53	0	1102	(aka Jenkins ES) See Note 4
22	10	Peachtree Ridge Cluster ES #1	New	Under Construction	37	0	770	(aka Burnette ES) See Note 4
23	10	Berkmar/Meadowcreek Area ES	New	Under Construction	53	0	1102	(aka Ferguson ES) See Note 4
24	10	North Cluster ES	New	Under Construction	53	0	1102	(aka Roberts ES) See Note 4
25	10	South Cluster MS	New	Under Construction	45	0	1125	(aka Midway MS) See Note 4, 5
26	10	Radloff MS	Addn.	Under Construction	27	1125	1800	
27	10	Shiloh HS	Addn.	Under Construction	24	1900	2500	
28	10	Shiloh MS	Addn.	Under Construction	9	1775	2000	
29	10	Shiloh Cluster ES	New	Under Construction	53	0	1102	(aka Snell ES) See Note 4, 5
30	10	Gwinnett School of Mathematics, Science, and Technology	New	Under Construction				
31	10	Meadowcreek HS - 3rd Floor Buildout	Renov.		16	3000	3400	Postponed

PHASE I

PHASE II (SEE NOTE 3)

**2007 - 2012 Building Program
February 2010**

	Project No.	Open Year	School Project Name	Type	Status	# of CR	Old Capacity	New Capacity	Comments
PHASE II	32	11	Central Cluster MS #1	New	Under Construction	60	0	1500	(aka Moore MS) See Note 4
	33	11	Sugar Hill ES	Addn.	Under Design	10	1019	1227	
	34	11	Alcova ES	Addn.		20	770	1186	Postponed
	35	11	Central Gwinnett HS - 4th Floor Buildout	Renov.		17	2650	3075	Postponed
	36	11	Parsons ES	Addn.		16	770	1102	Postponed
	37	11	Chesney ES	Addn.	Complete	20	770	1186	Opened 8/09
	38	11	South Gwinnett HS	Addn.	Under Construction	24	2400	3000	
PHASE III (SEE NOTE 3)	39	12	Grayson HS	Addn.		20	2500	3000	
	40	12	Jones MS	Addn.		15	1125	1500	
	41	12	Ft. Daniel ES	Addn.		18	1019	1393	
	42	12	Camp Creek ES	Addn.		10	977	1185	
	43	12	Parkview HS	Addn.		12	2700	3000	
	44	12	South Cluster ES #2	New		37	0	770	
	45	11	Norcross ES	Addn.	Under Construction	13	832	1102	

**2007 - 2012 Building Program
February 2010**

NOTES:

Note 1: On April 12, 2007, the School Board named the following schools. The name changes are:

<u>Original Name</u>	<u>New Name</u>
Grayson Cluster ES #1	Trip ES
Mill Creek Cluster ES #1	Puckett's Mill ES
Lanier ES	White Oak ES
Upper North Cluster MS	Lanier MS Replacement
South Cluster ES #1	Rosebud ES
North Cluster MS	North Gwinnett MS
Grayson/Dacula Cluster HS	Archer HS
Mill Creek/Collins Hill/Dacula Cluster HS	Mountain View HS
Mill Creek/Collins Hill/Dacula Cluster MS #1	Twin Rivers MS
Grayson Cluster MS #1	Bay Creek MS
Grayson Cluster MS #2	Couch MS
Mill Creek/Collins Hill/Dacula Cluster ES #2	Woodward Mill ES
Mill Creek/Collins Hill/Dacula Cluster ES #1	Dyer ES Replacement
Grayson Cluster ES #2	Starling ES
Upper North Cluster HS	Lanier HS

Note 2: The opening date for this school has been moved up to 2008.

Note 3: Phase II projects are to be funded with proceeds of General Obligation Bonds which were approved by voters on February 5, 2008.

Phase III projects funding source is expected to be SPLOST IV which is to go before the voters in November 2011.

Note 4: On March 12, 2009, the School Board named the following schools. The name changes are:

<u>Original Name</u>	<u>New Name</u>
Peachtree Ridge Cluster ES #1	Burnette ES
North Cluster ES	Roberts ES
Shiloh Cluster ES	Snell ES
Central Cluster ES	Jenkins ES
Berkmar/Meadowcreek ES	Ferguson ES
South Cluster MS	Midway MS
Central Cluster MS	Moore MS

Note 5: On December 10, 2009, the School Board renamed the following schools:

<u>Original Name</u>	<u>Former Name</u>	<u>New Name</u>
Shiloh Cluster ES	Snell ES	Anderson-Livsey ES
South Cluster MS	Midway MS	Grace Snell MS

**2007 - 2012 Building Program
Data as of 1-15-10**

Projects Under Construction

Open Year	School Project	Type	Contractor	Contract Amount	# of Change Orders	Adjusted Contract Amount	% Complete	% Paid	Comments
09	Archer HS (aka Grayson/Dacula Cluster HS)	Athletic Facilities	Mooney Construction, Inc.	\$5,918,000	0	N/A	94%	89%	Closeout in progress.
09	North Gwinnett MS (aka North Cluster MS)	New Building & Site Work	Piedmont Construction Group	\$24,195,000	7	\$24,213,443	99%	94%	Closeout in progress.
09	Dyer ES Replacement (aka Mill Creek/Collins Hill/Dacula Cluster ES #1)	New Building	Carroll Daniel Construction	\$12,380,956	1	\$12,353,329	99%	99%	Closeout in progress.
10	Gwinnett School of Mathematics, Science, and Technology	New Building & Site Work	Carroll Daniel Construction	\$35,454,919	28	\$35,677,203	95%	90%	MEP/finishes in progress.
10	Lanier HS	New Building	Doster Construction Company	\$40,760,000	9	\$40,836,120	86%	81%	MEP/finishes in progress.
10	Burnette ES (aka Peachtree Ridge Cluster ES #1)	Site Work	Simpson Trucking & Grading, Inc.	\$2,799,000	0	N/A	59%	54%	Closeout in progress.
10	Anderson-Livsey ES (aka Shiloh Cluster ES)	Site Work	Ace Grading Company	\$2,385,494	2	\$2,397,556	96%	91%	Punchlist & closeout in progress.
10	Jenkins ES (aka Central Cluster ES)	Site Work	Gary's Grading and Pipeline Co., Inc.	\$4,548,389.50	48	\$4,829,181	96%	91%	Retaining walls in progress.
10	Ferguson ES (aka Berkmar/Meadowcreek Area ES)	New Building & Site Work	Cooper & Company, Inc.	\$16,138,890	2	\$16,152,404	97%	92%	MEP/finishes in progress.
10	Grace Snell MS (fka South Cluster MS)	New Building & Site Work	Rogers Construction Co.	\$18,263,600	1	\$18,215,953	94%	89%	MEP/finishes in progress.
10	Shiloh HS	Addition/Tennis Courts	Amacher Brothers Construction	\$5,883,000	3	\$5,908,239	98%	93%	MEP/finishes in progress.
10	Radloff MS	Additions	Mooney Construction, Inc.	\$7,247,250	0	N/A	90%	85%	Masonry/MEP in progress.
10	Roberts ES (aka North Cluster ES)	New Building & Site Work	Piedmont Construction Group	\$14,782,375	2	\$14,799,839	77%	69%	Sitework/masonry/MEP in progress.
10	Anderson-Livsey ES (aka Shiloh Cluster ES)	New Building	Carroll Daniel Construction	\$11,057,396	1	\$11,058,315	94%	89%	MEP/finishes in progress.
10	Jenkins ES (aka Central Cluster ES)	New Building	Garrard Construction Company	\$10,490,000	0	N/A	78%	73%	MEP/finishes in progress.
10	Burnette ES (aka Peachtree Ridge Cluster ES #1)	New Building	Doster Construction Company	\$8,960,000	0	N/A	79%	73%	MEP/masonry/finishes in progress.
10	Shiloh MS	Addition	Knoll Construction LLC	\$2,495,475	6	\$2,546,686	96%	87%	MEP/finishes in progress.
11	Norcross ES	Additions & Modification	Hogan Construction Group, LLC	\$8,646,987	0	N/A	7%	6%	Foundations in progress.
11	Moore MS (aka Central Cluster MS #1)	New Building	Doster Construction Company	\$16,300,000	0	N/A	22%	20%	Sitework in progress.

2007 - 2012 Building Program
Data as of 1-15-10

Projects Under Construction

Open Year	School Project	Type	Contractor	Contract Amount	# of Change Orders	Adjusted Contract Amount	% Complete	% Paid	Comments
11	South Gwinnett HS	Addition	MEJA Construction, Inc.	\$7,186,950	0	N/A	3%	2%	Mobilization in progress.