

**2012 - 2017 E-SPLOST Building Program
March, 2013**

Open Year	Project #	School/Project Name	Type	# of CR	Old Capacity	New Capacity	Status	Comments
2014	1	Alcova ES	Addition	20	750	1166	In Design	
	2	Peachtree Ridge Cluster MS	New	40	0	1000	Under Construction	
	3	North Gwinnett HS	Addition	10	2350	2600	Under Construction	
2015	4	Berkmar/Central Gwinnett Relief Cluster ES	New	53	0	1050	In Design	
	5	Meadowcreek Cluster ES	New	53	0	1050		
	6	Berkmar/Central Gwinnett Relief Cluster HS	New	80	0	1800	In Design	
	7	Rockbridge ES	Addition	15	875	1187	Under Construction	To open 2014
	8	Central Gwinnett Cluster MS	New	45	0	1075	In Design	
2016	9	Duluth Cluster MS (currently Monarch School facility)	Renovation	42	0	1000		
	10	Twin Rivers MS	Addition	15	1662	2037		
	11	North Gwinnett MS	Addition	15	1800	2175		
	12	Camp Creek ES	Addition	15	950	1262		
2017	13	Peachtree Ridge HS	Addition	16	2800	3200		
	14	Meadowcreek HS - 3rd Floor	Addition	14	2800	3150		

2012 - 2017 E-SPLOST Building Program

Data as of 3/4/13

Projects Under Construction

Open Year	School Project	Type	Contractor	Contract Amount	# of Change Orders	Adjusted Contract Amount	% Complete	% Paid	Comments
2014	North Gwinnett HS	Addition	Bowen & Watson, Inc.	\$10,780,000			31%	28%	Precast erection
2015	Rockbridge ES	Addition	Rogers Construction	\$17,698,689			24%	22%	To open 2014 Sitework, structured steel, slab
2014	Peachtree Ridge Cluster MS	New Facility	Barton-Mallow Construction Co.	\$16,955,545			2%	2%	Demolition in progress